

**Project** State Route 4 Mokelumne Bike Trail/Pedestrian Overcrossing (portion of # 5002)  
**Sponsor** Contra Costa Transportation Authority  
**Subregion** East County

**Scope**

Construct a pedestrian and bicycle overcrossing (POC) near the Mokelumne Trail at State Route 4 (SR4). The overcrossing will include a multi-span bridge with columns in the SR4 median. The bridge approaches will be constructed on earthen embankments.

**Status**

- A Joint Exercise Powers Agreement (JEPA) between SR4 Bypass Authority (SR4BA), ECCRFFA, City of Brentwood and CCTA to define and establish the roles and responsibilities for the project was approved by the Authority Board in July 2020.
- The Authority awarded the construction contract to Joseph J. Albanese in September 2021.
- Groundbreaking ceremony was held on March 18, 2022.
- Ribbon cutting was held in March 2024.

**Issues/Areas of Concern**

- Germination of the permanent erosion control features has not been sufficient to close the environmental permits. Additional erosion control work will need to be performed, extending the contract completion date.

**Update from Previous Quarterly Report**

- Project is in the Permanent Erosion Control Establishment phase.
- Closeout of applicable portions of the project has commenced.
- Project will be moved to the completed list in the next update.

**Location**



**Schedule**

	<i>Dates</i>
Planning	Complete
Environmental Clearance	Complete
Design	Complete
Right-of-Way and Utilities	Complete
Construction	Complete
Post Construction	—

**Estimated Cost by Project Phase (\$ 000s)**

	<i>Amount</i>
Project Management	\$52
Planning	—
Environmental Clearance	—
Design	1,079
Right-of-Way and Utilities	1,334
Construction	10,934
Construction Management	2,591
<b>Total</b>	<b>\$15,990</b>

**Funding by Source (\$ 000s)**

	<i>Amount</i>
Measure J	\$679
Measure J – BART	150
BART	200
ECCRFFA	1,270
RM3	13,691
<b>Total</b>	<b>\$15,990</b>